Building and Premises Risk Assessment



School:	Sutton Valence School	Date of Assessment:	11/06/24	
Area / Location:	Whole School	Assessor	Estates Bursar	
Description of work activity / process being assessed:	Buildings & Premises – General Risk Assessment	Signature		

Persons exposed:		Type of assessment:	
Employees	\boxtimes	Initial	
Pupils	\boxtimes	Change in process / activity / legislation / following an accident etc	
Visitors / Members of the public/Contractors	\square	Operational review	\square

Hazards:	Control measures already in place:	Additional control measures required to reduce the risk:	Who will complete:	By when:	Date completed:
Collapse of structures or building components	 The Estates Department oversees and manages the development and maintenance of all buildings and structures on the site. The School employs a maintenance team to monitor and repair buildings, plant and installations. Buildings and structures are maintained and repaired as necessary. Defects and damage are reported to the maintenance team for attention. All staff to complete a Health and Safety room survey questionnaire on an annual basis. 	 Ensure that all necessary inspections and maintenance are carried out to prevent structural failure of buildings and structures at the School. Carry out a condition survey to all School buildings to ascertain future building/maintenance work. Encourage staff to report any building damage or defects to their Head of Department. 	Estates Bursar Deloitte	August 2025	Ongoing
Plant, equipment and installations (Lifts, heating and ventilation plant, electrical and water systems etc.)	 All plant, equipment and installations are inspected, maintained and repaired in accordance with statutory requirements. Defects and faults are reported to the maintenance team for repair/replacement as necessary. Annual gas safety checks are carried out on all gas installations and equipment. Gas safety checks are carried out by a Gas safe contractor. 	 No further action needed. Gas safety checks are carried out by Ball Contractors Ltd 	Maintena nce Dept	Ongoing	Ongoing

Hazards:	Control measures already in place:	Additional control measures required to reduce the risk:	Who will complete:	By when:	Date completed:
Harmful materials and agents (e.g. asbestos and legionella) from building	 The School has commissioned asbestos and legionella surveys, reports and risk assessments and the appropriate remedial measures implemented. Buildings are inspected, maintained and repaired as necessary. Provide guidance and instruction to estates staff and contractors regarding the risks from asbestos, legionella and safe working methods Maintenance staff have received asbestos and L8 water training. 	• Ensure that all recommended remedial measures have been completed within the recommended timescales. Maintenance staff have received asbestos and L8 water training.	Estates Bursar	Ongoing	Ongoing
Entrapment of fingers etc in doors, cupboards and windows	 Doors and windows etc. are maintained and repaired as necessary. Some older windows and doors have been replaced by modern windows and doors with improved protection against entrapment. Caution exercised by teachers, students and staff whilst opening and closing doors, cupboards and windows. Ongoing replacement of older doors and windows as budgetary conditions permit. 	• Continue to replace older doors and windows as budgetary conditions permit.	Estates Bursar	Ongoing	Ongoing
Hot surfaces (Radiators etc.) and hot water	 Most radiators provided with covers in the Prep School, to prevent direct contact with hot surfaces. All other hot surfaces identified and managed. Routine spot checks carried out by maintenance staff to monitor that covers etc. are intact and that no hot surfaces are exposed Thermostatic Mixer Valves (TMVs) are fitted to all baths, with showers and baths hot water outlet temperature restricted to 43 Centigrade. 	Locate information on TMV maintenance to ensure they are being serviced in accordance with them.	Maintenance Dept	Ongoing	Ongoing

Hazards:	Control measures already in place:	Additional control measures required to reduce the risk:	Who will complete:	By when:	Date completed:
Mirrors and other glass surfaces			Maintenance Dept	Ongoing	Ongoing
Falls from height	 Openable windows above ground floor are fitted with restrictors (100mm) Access to high level areas (which do not have suitable edge protection restricted to contractors /persons (under RAMS) Staircase /steps of more than 600 mm high are provided with suitable handrails. Window cleaning/property maintenance is carried out following safe systems of work with correct work equipment (by those trained to carry out the task 	All staff to remain vigilant and report any broken or malfunctioning window restrictors and handrails.	All Staff	Ongoing	Ongoing
Excessive room temperatures too hot / cold	 Buildings are provided with heating / ventilation. Heating and ventilation plant and installations are maintained and repaired as necessary. Continue to improve ventilation and air conditioning and replace older windows as budgetary conditions permit. 	• Continue to improve ventilation and air conditioning and replace older windows as budgetary conditions permit.	Estates Bursar	Ongoing	Ongoing
Pests, Vermin & Hazardous Material	 Pest Control services are provided throughout the School. Any pest or vermin activity is reported to the Estates Department immediately. Dog waste bins have been installed on BM to protect pupils and staff from dog waste, whilst playing sport. Hazardous material used in the Maintenance dept, Science, Grounds & Gardens is disposed of according to regulations by an outside carrier. 	• All staff to remain vigilant for evidence of pest or vermin activity, and report to the estates team immediately.	All staff	Ongoing	Ongoing

Hazards:	 All staff to remain vigilant for evidence of pest or vermin activity, and report to the estates team immediately. Control measures already in place: 	Additional control measures required to reduce the risk:	Who will complete:	By when:	Date completed:
Moving Vehicles	 Designated parking spaces are provided for all vehicles on site. Site speed limit of 5MPH. Traffic barrier to limit vehicle movements to all entrances of the School. Bollards have been installed on the path outside Lambes House, to protect pupils from traffic. Teachers and staff have been provided with instruction regarding driving on School premises. Lighting is provided to external areas. CCTV is provided to external areas. Car parks, access roads and footpaths are inspected, maintained and repaired as necessary. Car parks, access roads and footpaths are gritted when icy conditions are expected. Speed humps have been provided for additional traffic-calming measures Reversing of delivery vehicles prohibited unless a banks person present. Instructions provided to contractors regarding driving on School premises. 	 Review existing parking arrangements and pedestrian routes. Prohibit reversing of delivery vehicles without a banks person at all times. Review layout of goods in area to minimise reversing if possible. Provide specific instructions to contractors regarding driving on School premises. 	All Staff	Ongoing	Ongoing
Off-Campus Lessons	 Students travelling to off-campus lessons (i.e. design & technology or art) will travel in pairs as a minimum. Junior students in Years 1 & 2 will be accompanied by a member of staff after period 6. Students are instructed to use public footpaths where possible, avoiding roads and / or degraded surfaces where possible. Students are instructed to carry books in bags. 	• No further action required	Teaching Staff	Ongoing	Ongoing

• A register is taken at the beginning of each lesson	
to account for students who have travelled to off-	
campus lessons.	
• Students are instructed to wear the appropriate	
footwear during adverse weather conditions (i.e.	
wellies or snowshoes for snow / ice during winter	
months).	
• The School will notify the local Council of any	
areas considered to be a risk to students travelling	
to off-campus lessons (i.e. potholes, degraded	
footpaths etc.)	

Author: Estates Bursar Policy Review Date: November 2024 Approval date by Governors; November 2024 Review Date: September 2025, earlier if required.